Resilient tiles



Supporting: MSFFL2002 Install resilient tiles using standard installation procedures

Practical demonstration checklist

The checklist below sets out the sorts of things your trainer will be looking for when you undertake the practical demonstrations for this unit. Make sure you talk to your trainer or supervisor about any of the details that you don't understand, or aren't ready to demonstrate, before the assessment event is organised. This will give you time to get the hang of the tasks you will need to perform, so that you'll feel more confident when the time comes to be assessed.

When you are able to tick all of the YES boxes below you will be ready to carry out the practical demonstration component of this unit.

Specific performance evidence	YES
Install resilient tiles, where cutting and fixing is required on either a timber or concrete sub-floor to complete a minimum of:	
• 1 homogeneous resilient tile installation using single direction pattern, including the appropriate trim and accessories (Installation 1)	
• 1 heterogeneous resilient tile installation using single direction pattern, including the appropriate trim and accessories (Installation 2)	

General performance evidence		YES
1.	Follow all relevant WHS laws and regulations, and company policies and procedures	
2.	Read and interpret plans and written instructions relevant to the tasks	
3.	Assess the condition of the subfloor to determine its suitability for the installation job	
4.	Select the appropriate adhesives, trims and accessories	
5.	Select the correct tools and equipment, and carry out all necessary pre-start checks	
6.	Plan the sequence of work tasks to maintain efficiency and quality	
7.	Check the specifications of the tiles against the work order	
8.	Acclimatise the tiles according to the manufacturer's recommendations	
9.	Identify hazards and control risks when handling materials	

Resilient tiles

10. Establish starting point and set out working lines	
11. Lay out the tiles to achieve grain and pattern matches or contrasts	
12. Mark and cut the tiles to the required pattern and shape, with minimal waste	
13. Use adhesives and edge strips/accessories according to instructions	
14. Inspect finished installation for problems and rectify faults, if necessary	
15. Store or recycle unused materials	
16. Clean and store tools and equipment appropriately	
17. Clean up work area and dispose of rubbish properly	
18. Accurately complete all required documentation	